

COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO ROAD FROM HESARAGHATTA MAIN ROAD TO VIGNESHWAR LAYOUT, CHIKKASANDRA IN WARD NO.12, IN SHETTYHALLI SUB DIVISION

2. Sanctioned Estimate No. & Dt : P-2654

3. Head of Account which is Chargeable : GE/BD/450/89/13-14 dt 27.06.2014

4. Work Order No. & Dt : THE TECHNICAL MANAGER, KRIDL

5. Name of Contractor : 90 days

6a. Time stipulated for completion of work : --

b. Delay in execution of work : M.B. No. 2250/14-15 Page No. 224508/1 to 224515/1

7. Measurement recorded in : M.B. No. 2250/14-15 Page No. 224508/1 to 224515/1

8. Check measurement of the Asst. : Asst. Exe. Eng. / Exe. Eng : Page No. 224508/1 to 224515/1

9. Name of the Office / Official : Asst. Exe. Eng. Shettyhalli & Co. in charge of the work : Ravi, N.K.

10. a) Asst. Engineer : b) Asst. Exe. Engineer : Ramachandramurthy. S.M.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs 500000.00	4744350.00	—	5650—

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
Ravi, N.K.
27/11/14.

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (

ಶಾಖಾಪಾಲಕರ ಅಧಿಕಾರವು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ಪುರಂ, ಬೆಂಗಳೂರು-57.

ಮುಖ್ಯ ಅಧಿಕಾರವು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ಪುರಂ, ಬೆಂಗಳೂರು